



PREFEITURA DA ESTÂNCIA TURÍSTICA DE SALTO

OBRA: CONSTRUÇÃO DA CLINICA SAUDE JARDIM TROPICAL

CRONOGRAMA FÍSICO-FINANCEIRO

ITEM	DESCRIÇÃO	R\$	%	MEDIÇÃO															
				1ª	2ª	3ª	4ª	5ª	6ª	7ª	8ª	9ª	10ª	11ª	12ª	13ª	14ª	15ª	16ª
1.0	SERVIÇOS PRELIMINARES	R\$ 128.743,15	2,24%	64.371,58	4.291,44	4.291,44	4.291,44	4.291,44	4.291,44	4.291,44	4.291,44	4.291,44	4.291,44	4.291,44	4.291,44	4.291,44	4.291,44	4.291,44	4.291,44
				50,00%	3,33%	3,33%	3,33%	3,33%	3,33%	3,33%	3,33%	3,33%	3,33%	3,33%	3,33%	3,33%	3,33%	3,33%	3,33%
2.0	ADMINISTRAÇÃO DE LOCAL	R\$ 386.437,42	6,73%	24.152,34	24.152,34	24.152,34	24.152,34	24.152,34	24.152,34	24.152,34	24.152,34	24.152,34	24.152,34	24.152,34	24.152,34	24.152,34	24.152,34	24.152,34	24.152,34
				6,25%	6,25%	6,25%	6,25%	6,25%	6,25%	6,25%	6,25%	6,25%	6,25%	6,25%	6,25%	6,25%	6,25%	6,25%	6,25%
3.0	TERRAPLENAGEM	R\$ 108.727,71	1,89%	R\$ 54.363,86	R\$ 43.491,08	R\$ 10.872,77													
				50%	40%	10%													
4.0	INFRAESTRUTURA	R\$ 421.508,67	7,34%			R\$ 295.056,07	R\$ 126.452,60												
						70%	30%												
5.0	SUPERESTRUTURA	R\$ 1.952.260,20	34,00%				R\$ 195.226,02	R\$ 292.839,03	R\$ 292.839,03	R\$ 292.839,03	R\$ 292.839,03	R\$ 292.839,03	R\$ 292.839,03						
							10%	15%	15%	15%	15%	15%	15%						
6.0	HIDRAULICA	R\$ 329.575,87	5,74%		R\$ 32.957,59						R\$ 32.957,59	R\$ 32.957,59	R\$ 49.436,38	R\$ 82.393,97	R\$ 32.957,59	R\$ 32.957,59	R\$ 32.957,59		
					10%						10%	10%	15%	25%	10%	10%	10%		
7.0	CABOS E REDES	R\$ 1.259.317,28	21,93%		R\$ 125.931,73									R\$ 251.863,46	R\$ 251.863,46	R\$ 251.863,46	R\$ 251.863,46	R\$ 125.931,73	
					10%									20%	20%	20%	20%	10%	
8.0	ESQUADRIAS	R\$ 234.872,99	4,09%											R\$ 46.974,60	R\$ 46.974,60	R\$ 46.974,60	R\$ 46.974,60	R\$ 23.487,30	R\$ 23.487,30
														20%	20%	20%	20%	10%	10%
9.0	SERVIÇOS EXTERNOS	R\$ 670.714,85	11,68%											R\$ 100.607,23	R\$ 201.214,46	R\$ 167.678,71		67.071,49	R\$ 134.142,97
														15%	30%	25%	10%	20%	
10.0	ESTRUTURAS COMPLEMENTARES	R\$ 121.081,16	2,11%												R\$ 18.162,17	R\$ 48.432,46	R\$ 30.270,29	R\$ 24.216,23	
															15%	40%	25%	20%	
11.0	REDE DE GASES MEDICINAIS	R\$ 85.097,47	1,48%													R\$ 85.097,47			
																100%			
12.0	SERVIÇOS COMPLEMENTARES	R\$ 44.051,77	0,77%														R\$ 15.418,12	R\$ 17.620,71	R\$ 11.012,94
																	35%	40%	25%
	TOTAL	R\$ 5.742.388,54	100%																
	TOTAL NO MÊS (%)			2,49%	4,02%	5,82%	6,10%	5,59%	5,59%	5,59%	6,17%	6,17%	6,46%	8,89%	10,09%	11,52%	8,24%	6,16%	1,10%
	TOTAL NO MÊS (R\$)			142.887,77	230.824,18	334.372,62	350.122,40	321.282,81	321.282,81	321.282,81	354.240,39	354.240,39	370.719,19	510.283,03	579.616,05	661.448,06	472.999,31	353.842,71	62.944,02
	TOTAL ACUMULADO (%)			2,49%	6,51%	12,33%	18,43%	24,02%	29,62%	35,21%	41,38%	47,55%	54,01%	62,89%	72,99%	84,50%	92,74%	98,90%	100,00%
	TOTAL ACUMULADO (R\$)			142.887,77	373.711,94	708.084,56	1.058.206,96	1.379.489,77	1.700.772,57	2.022.055,38	2.376.295,78	2.730.536,17	3.101.255,36	3.611.538,38	4.191.154,43	4.852.602,49	5.325.601,81	5.679.444,52	5.742.388,54

Salto, 07 de março de 2025.

Eng. Lucas Gabriel de Souza Ricardo
Responsável técnico pelo Projeto
CREA 5070310674